

Appendix A

Project Schedule

**Bow Lake Transfer/Recycling Station
Facility Master Plan Update
Project Schedule
December 2006**

December 2006	Submit Updated Draft Facility Master Plan
December 2006	Issue revised Draft Expanded SEPA Checklist and Determination (MDNS)
December 2006	Consultant Services Contract Amendment for Site Investigation Submitted and Approved
December 2006	WSDOT Property Declared Excess
January 2007	Consultant Services Contract Amendment for Design Submitted and Approved
January 2007	Site Investigation Work Commences
February 2007	Facility Master Plan Submitted To Council
February 2007	Detailed Facility Design Started
February 2007	Unclassified Use Permit Application Submitted
November 2007	Unclassified Use Permit Issued
December 2007	Property Acquisition Completed
December 2007	Design Documents Completed for Site Preparation Work
January 2008	Bid Documents Finalized for Site Preparation Work
January 2008	Permit Applications submitted for Site Preparation Work
February 2008	Bid Advertisement Site Preparation Work
February – March 2008	Bid and Award Site Preparation Work
March 2008	Site Grading Permits Issued

April 2008	Notice to Proceed with Site Preparation Construction
April – October 2008	Site Preparation Work Completed
September 2008	Design Documents Completed for Site Facilities Work
October 2008 – April 2009	Site Winterized/Maintained by Site Preparation Contractor
October 2008	Bid Documents Finalized for Site Facilities Work
October 2008	Permit Applications Submitted for Site Facilities Work
November 2008	Bid Advertisement Site Facilities Work
December 2008 - February 2009	Bid and Award Site Facilities Work
February 2009	Permits Issued for Site Facilities Work
March 2009	Notice to Proceed with Site Facilities Construction
June 2010	Phase 1 of Site Facilities Construction Complete and Phase 2 Construction Begins (Commercial Customer Access to New Transfer Building; Self-Haul Customers Directed to Other Stations)
April 2011	Phase 2 Construction Completed and Phase 3 Construction Begins (New Station Opens with Limited to Full Access for all Customers)
June 2011	Phase 3 Construction Completed and Site Facilities Contractor Demobilizes