Project update January 30, 2015

## Smaller weekly concrete pours to begin in February

King County contractors recently finished the base of the underground storage tank, completing the last large concrete pour for the project. Crews are now preparing for smaller concrete pours to construct of the outer wall of the tank.

Concrete pours for the outer wall are weather dependent and will occur on Thursdays in February and March. In order to keep the project on schedule, the contractor will be working on some Saturdays. Work hours on Saturdays are 9 a.m. to 5 p.m.

Up to 20 trucks a day will deliver concrete to the site on pour days— about as many trucks as were previously on site each hour for the tank base pours. Pours will occur between 7 a.m. and 6 p.m. Work will continue past 6 p.m. if necessary to complete the pour. One concrete pump truck on the east side of the 7000 block of Beach Dr. S.W. will pump concrete into the hole. Local and emergency access to Beach Drive S.W. and Lincoln Park Way S.W. will be maintained at all times. Expect traffic delays and congestion on pour days.

## What to expect on pour days:

- Work hours between 7 a.m. and 6 p.m.
- Work will continue past 6 p.m. if necessary to complete the pour
- Crews working on the east side of Beach Dr. S.W. near Lowman Beach Park
- Increased truck traffic, traffic delays, and congestion
- Trucks waiting to deliver concrete will remain running at all times to expedite entry to the site

## Parking and traffic details:

- A pump truck parked on the 7000 block of Beach Dr. S.W. and Lincoln Park Way S.W. near Murray Ave. S.W.
- Flaggers directing traffic along Beach Dr. S.W. and at the intersection of Beach Dr. S.W. and Lincoln Park Way S.W.
- No parking in the following locations:
  - o 7000 block of Beach Dr. S.W.
  - Lincoln Park Way S.W. between Murray Ave S.W. and Beach Dr. S.W.
- East sidewalk of Beach Dr. S.W. closed between 7 a.m. and 6 p.m.

Alternative Formats Available 206-477-5371 / TTY Relay: 711

Thank you for your ongoing patience during construction!



Expect traffic delays and congestion on pour days.



Concrete pours for the outer wall of the tank will begin on Thursdays in February.

## For more information:

Call the 24-hour project information hotline: 206-205-9186 Email doug.marsano@kingcounty.gov or search "Murray CSO" at kingcounty.gov