



Progress update and upcoming work in North Beach

King County's contractor, Stellar J Corporation, is preparing to construct the new Combined Sewer Overflow (CSO) storage facility in North Beach. Project neighbors have watched the area change in recent weeks, with survey markers and paint, and new materials and equipment on site. The contractor has moved fencing, installed erosion control materials, and cleared vegetation in work areas in the right-of-way, on County property, and in easement areas of Blue Ridge Park.

Updated schedule for street closure

Closing the intersection of Triton Drive Northwest and Northwest Blue Ridge Drive is now **expected in early April**. The contractor is finalizing permits with the City of Seattle. We will update the community as soon as the contractor establishes a firm date for closure.

Metro bus reroute and associated paving work

Currently, King County is working to finalize permits to repave the corner at Northwest 100th Street and Northwest Neptune Place to accommodate buses using the detour route. A storm drain in this location requires additional evaluation before repaving. The County expects to carry out this paving work during the first week of April. Metro will perform a final bus test after this work is completed.

Rider Alert signs have been posted by Metro on impacted bus stops. Thanks to everyone who provided input related to the Metro bus reroute. King County Wastewater Treatment Division (WTD) continues to look at additional potential options for those affected. WTD will provide additional notice to neighbors about the road closure and bus reroute date, and follow up with those who provided input.

Demolition of structures on the County's North Beach Pump Station site

Construction will ramp up on the County's property **Friday, March 28, or Monday, March 31**, when the contractor demolishes an existing underground structure adjacent to Blue Ridge Park. Demolition will require jackhammers and excavation equipment. People (and dogs in the park) will experience the first noisy activities of the project.

What neighbors can expect during upcoming work

- Work hours from 7:00 a.m. until 6:00 p.m. on weekdays, and 9:00 a.m. to 6 p.m. on Saturdays.
- Noise and vibration close to the work area from the equipment.
- Flaggers, signs, orange barriers, and cones to help direct traffic around work in the right-of-way.



The contractor recently installed a new fence around the Blue Ridge Park easement area. A temporary silt fence was installed to help keep dogs inside the park.

Questions? Comments? Concerns?

24/7 Construction Hotline: 206-296-7372

Leave a message, and a project team member will return your call.

For more information

Project Contact: Monica Van der Vieren | monica.vandervieren@kingcounty.gov.

Project Website: www.kingcounty.gov/environment/wtd/Construction/Seattle/NBeachCSOStorage

ALTERNATIVE FORMATS AVAILABLE

206-477-5371 / 711 (TTY RELAY)