

# North Beach CSO Control Project



**King County**

Department of  
Natural Resources and Parks  
Wastewater Treatment  
Division

## Weekly Construction Update – March 19, 2015

Concrete work for the combined sewer overflow (CSO) tank is almost complete. Crews are continuing to backfill the area above the CSO tank (adding dirt and gravel) and installing interior equipment and the roof for the mechanical/electrical building. The next concrete pours are tentatively planned for:

- March 19
- April 1

Crews will be working this Saturday, March 21, primarily on the interior of the mechanical/electrical building and backfilling the CSO tank. Thanks for your continued patience and understanding with all of the activity on site.

## Construction progress and updates

- *CSO Tank:* The final concrete pour for the “flushing vault” part of the tank will be this month. Crews will continue backfilling and installing utilities through the end of March.
- *Mechanical/electrical building:* Crews continue to install the structural steel for the roof this week. Crews are also preparing to install the odor control tank and other interior equipment.
- *48b structure:* Crews will pour for the top of the structure next week.

## What to expect from upcoming activities

- Increased trucks coming to and from the site using the haul route to deliver backfill material.
- Up to 20 concrete trucks are expected to arrive on site for each of the upcoming concrete pours.
- Trucks will be connected to a large concrete pump, which will pour concrete into the excavated area. There will be up to three concrete pump trucks on site at any time.
- Concrete trucks will continue to run while in use. If trucks are not in use, they will be turned off.



*Crews continue to backfill the area above the CSO tank and will soon begin installing utilities.*

### Questions? Comments? Concerns?

**24/7 Construction Hotline: 206-296-7372**

*Leave a message, and a project team member will return your call.*

**Project Contact:** Monica Van der Vieren, [monica.vandervieren@kingcounty.gov](mailto:monica.vandervieren@kingcounty.gov)

**Project Website:** [www.kingcounty.gov/environment/wtd/Construction/Seattle/NBeachCSOStorage](http://www.kingcounty.gov/environment/wtd/Construction/Seattle/NBeachCSOStorage)

**ALTERNATIVE FORMATS AVAILABLE**

**206-477-5371 / 711 (TTY RELAY)**