

# North Beach CSO Control Project



**King County**

Department of  
Natural Resources and Parks  
Wastewater Treatment  
Division

## Weekly Construction Update – April 2, 2015

On Wednesday, April 1, heavy rain led to flooding of the work site. Crews used pumps to remove water from excavated areas before continuing with work. Crews will continue backfilling for the combined sewer overflow (CSO) tank. Work to reconnect utility lines that were moved during the construction of the CSO tank will occur over the month of April. We will keep you posted with more details about utility work in future updates.

Crews will be working this Saturday, April 4, primarily on the interior of the mechanical/electrical building. Thanks for your continued patience and understanding with all of the activity on site.

### Construction progress and updates

- *CSO Tank:* Backfilling will continue and crews are preparing for utility companies to be on site to reinstall utility lines.
- *Mechanical/electrical building:* This week crews are working on installing interior pipes and stairs. Crews continue to prepare for installation of the odor control tank.
- *Site work:* Crews are working on installing pipe and manhole connections to the sewer system.

### What to expect from upcoming activities

- During utility work, utility agencies and companies may have vehicles, crews, and equipment on or near the site. While they are on site to re-install utility lines, King County is not able to direct their work, where they park, or if their trucks are idling.
- Increased trucks coming to and from the site using the haul route to deliver backfill material.
- Up to 20 concrete trucks are expected to arrive on site for each of the upcoming concrete pours. Trucks will be connected to a large concrete pump, which will pour concrete into the excavated area. Concrete trucks will continue to run while in use. If trucks are not in use, they will be turned off.



*Crews continuing to backfill the area above the CSO tank.*



*Inside the mechanical/electrical building crews have installed drywall.*

### Questions? Comments? Concerns?

**24/7 Construction Hotline: 206-296-7372**

*Leave a message, and a project team member will return your call.*

**Project Contact:** Monica Van der Vieren, [monica.vandervieren@kingcounty.gov](mailto:monica.vandervieren@kingcounty.gov)

**Project Website:** [www.kingcounty.gov/environment/wtd/Construction/Seattle/NBeachCSOStorage](http://www.kingcounty.gov/environment/wtd/Construction/Seattle/NBeachCSOStorage)

**ALTERNATIVE FORMATS AVAILABLE**

**206-477-5371 / 711 (TTY RELAY)**