## Weekly Construction Update - April 16, 2015

Crews continued backfilling (filling the excavated area on top of the underground tank) for the combined sewer overflow (CSO) tank this week. Backfilling will continue through early May. The contractor is working with utility companies to schedule relocation of water, electric, and communications lines, which will continue through April.

Crews will be working this Saturday, April 18. Thanks for your continued patience and understanding with all of the activity on site.

## **Construction progress and updates**

- CSO Tank: Backfilling above the tank will continue this week. Utility companies will also be on site to reinstall utility lines.
- Mechanical/electrical building: Crews continue working on the building interior, including painting and installing electrical equipment.
- Site work: Crews are working to install pipe and manhole connections to the sewer system.

## What to expect from upcoming activities

- During utility work, utility agencies and companies may have vehicles, crews, and equipment on or near the site. While they are on site to re-install utility lines, King County is not able to direct their work, where they park, or if their trucks are idling.
- Some utility work may require temporary outages.
   Utility agencies should inform impacted residents of any upcoming outages, and we will do our best to keep you updated on dates and times for planned outages when we can.
- Increased trucks coming to and from the site using the haul route to deliver backfill material. If trucks are not in use, they will be turned off.



Crews work on the CSO tank "flushing vault" and tipping bucket, which will remove excess debris from the tank after a CSO event.



Crews continue work on the Mechanical/Electrical Building.

Check out the project Flickr site for more photos! www.flickr.com/photos/kingcountywtd/sets/72157649052439731/

## **Questions? Comments? Concerns?**

24/7 Construction Hotline: 206-296-7372

Leave a message, and a project team member will return your call.

Project Contact: Monica Van der Vieren, monica.vandervieren@kingcounty.gov

**Project Website:** www.kingcounty.gov/environment/wtd/Construction/Seattle/NBeachCSOStorage