

C3

WETLAND 'B'

106+00

105+00

KC PARKS PROPERTY

EROSION CONTROL STRAW WATTLES

PLACE NEXT TO BRIDGE RAIL.

KEY MAP

King County Department of Natural Resources and Parks Parks and Recreation Division King Street Center, KSC-NR-0700 201 So. Jackson Street, Suite 700 Seattle, Washington 98104 Telephone: (206) 477-4527 Fax: (206) 263-6217



RAIL

F00⁻

LEGEND

— — CLEARING LIMITS PERIMETER PROTECTION (SILT FENCE/ WATTLE) TEMPORARY DITCH — EXISTING WETLAND STABILIZED CONSTRUCTION TREES TO BE REMOVED CHECK DAM SLOPE STABILIZATION ● TP-# TEST PIT#

- 1. SET NEW PROJECT TEMPORARY BENCH MARK (TBM) PRIOR TO DEMOLITION OF EXISTING TBM
- 2. KEEP ALL CONSTRUCTION EQUIPMENT, MATERIALS, AND ACTIVITIES WITHIN THE SILT FENCE/ CLEARING LIMITS AREA
- 3. REMOVE LIMBS GROWING TOWARD TRAIL TO 12 FEET ABOVE THE TRAIL SURFACE WITHIN THE SILT FENCE LIMITS. CUT CLEAN AND FLUSH TO TRUNK OF

SHEET NOTES

104+00

NO CLEARING BETWEEN 252ND AVE SE

AND STREAM 5 BRIDGE

1. NOTE 1



ID DATE DESCRIPTION 15095303 SITE NO. FILE CONTRACT NO. E00115E08 - AM. 8 DRAWN BY VUL CHECKED BY GS

EROSION CONTROL PLAN STA 100+00 TO STA 108+00

KC PARKS PROPERTY

SEC. 26, 34 & 35, T 20 N, R 6 E, W.M.



Department of Natural Resources and Parks
Parks and Recreation Division

King Street Center, KSC-NR-0700 201 So. Jackson Street, Suite 700 Seattle, Washington 98104 Telephone: (206) 477-4527 Fax: (206) 263-6217

HUITT-ZOLLARS



RAIL

Ö

LEGEND

— — — — CLEARING LIMITS PERIMETER PROTECTION (SILT FENCE/ WATTLE) TEMPORARY DITCH EXISTING WETLAND STABILIZED CONSTRUCTION ENTRANCE TREES TO BE REMOVED CHECK DAM SLOPE STABILIZATION ◆ TP-# TEST PIT# BA/BS−# BORING #

KEY MAP

- 1. SET NEW PROJECT TEMPORARY BENCH MARK (TBM) PRIOR TO DEMOLITION OF EXISTING TBM
- 2. KEEP ALL CONSTRUCTION EQUIPMENT, MATERIALS, AND ACTIVITIES WITHIN THE SILT FENCE/ CLEARING LIMITS AREA
- REMOVE LIMBS GROWING TOWARD TRAIL TO 12
 FEET ABOVE THE TRAIL SURFACE WITHIN THE SILT
 FENCE LIMITS. CUT CLEAN AND FLUSH TO TRUNK OF

SHEET NOTES

1. NOTE 1



CE-102

STA 108+00 TO STA 116+00

8 OF

SEC. 26, 34 & 35, T 20 N, R 6 E, W.M.



and Parks
Parks and Recreation Division

King Street Center, KSC-NR-0700 201 So. Jackson Street, Suite 700 Seattle, Washington 98104 Telephone: (206) 477-4527 Fax: (206) 263-6217

HUITT-ZOLLARS



RAIL

FOOTHIL

LEGEND

— — — CLEARING LIMITS PERIMETER PROTECTION (SILT FENCE/ WATTLE) — TEMPORARY DITCH · · — EXISTING WETLAND STABILIZED CONSTRUCTION ENTRANCE TREES TO BE REMOVED CHECK DAM SLOPE STABILIZATION ◆ TP-# TEST PIT#

KEY MAP

SET NEW PROJECT TEMPORARY BENCH MARK (TBM) PRIOR TO DEMOLITION OF EXISTING TBM

O BA/BS-# BORING#

- 2. KEEP ALL CONSTRUCTION EQUIPMENT, MATERIALS, AND ACTIVITIES WITHIN THE SILT FENCE/ CLEARING
- REMOVE LIMBS GROWING TOWARD TRAIL TO 12 FEET ABOVE THE TRAIL SURFACE WITHIN THE SILT FENCE LIMITS. CUT CLEAN AND FLUSH TO TRUNK OF

SHEET NOTES




SITE NO. FILE CONTRACT NO. E00115E08 - AM. 8

EROSION CONTROL PLAN STA 116+00 TO STA 124+00

DRAWN BY VUL CHECKED BY GS

CE-103



King County

Department of Natural Resources and Parks Parks and Recreation Division

King Street Center, KSC-NR-0700 201 So. Jackson Street, Suite 700 Seattle, Washington 98104 Telephone: (206) 477-4527 Fax: (206) 263-6217

HULLZGIERS, Inc. Seattle
818 Steward St. Suite 1120
Seattle Washington, 98 (101-1179
Phone (206) 324-5500 Fax (205) 328-1890



TRAIL

FOOTHIL


ISSUE / REVISIONS
ID DATE DESCRIPTION
OF ONE DESCRI

EROSION CONTROL PLAN STA 124+00

TO STA 132+25

CE-104

10 OF 70





and Parks
Parks and Recreation Division

King Street Center, KSC-NR-0700 201 So. Jackson Street, Suite 700 Seattle, Washington 98104 Telephone: (206) 477-4527 Fax: (206) 263-6217




RAIL

FOOTHIL

ID DATE DESCRIPTION

LEGEND



TEST PIT #

KEY MAP

- SET NEW PROJECT TEMPORARY BENCH MARK (TBM)
- KEEP ALL CONSTRUCTION EQUIPMENT, MATERIALS, AND ACTIVITIES WITHIN THE SILT FENCE/ CLEARING LIMITS AREA
- REMOVE LIMBS GROWING TOWARD TRAIL TO 12 FEET ABOVE THE TRAIL SURFACE WITHIN THE SILT FENCE LIMITS. CUT CLEAN AND FLUSH TO TRUNK OF

SHEET NOTES



EROSION CONTROL PLAN STA 132+25 TO STA 141+00

CONTRACT NO. E00115E08 - AM. 8


DRAWN BY VUL CHECKED BY GS

SITE NO.

FILE

CE-105

11 OF



King County Department of Natural Resources

Department of Natural Resource and Parks Parks and Recreation Division

King Street Center, KSC-NR-0700 201 So. Jackson Street, Suite 700 Seattle, Washington 98104 Telephone: (206) 477-4527 Fax: (206) 263-6217

HUIT-Zalars, Inc. Seattle
818 Stewart St., Suite 1120
Seattle, Washington, 88 101-1479
Phone (206) 324-5500 Fax (206) 328-1880



LEGEND

CLEARING LIMITS PERIMETER PROTECTION (SILT FENCE/ WATTLE) TEMPORARY DITCH EXISTING WETLAND STABILIZED CONSTRUCTION ENTRANCE TREES TO BE REMOVED CHECK DAM SLOPE STABILIZATION

NOTES

SET NEW PROJECT TEMPORARY BENCH MARK (TBM)
 PRIOR TO DEMOLITION OF EXISTING TBM

● TP-# TEST PIT #

② BA/BS-# BORING #

- KEEP ALL CONSTRUCTION EQUIPMENT, MATERIALS, AND ACTIVITIES WITHIN THE SILT FENCE/ CLEARING LIMITS AREA
- 3. REMOVE LIMBS GROWING TOWARD TRAIL TO 12 FEET ABOVE THE TRAIL SURFACE WITHIN THE SILT FENCE LIMITS. CUT CLEAN AND FLUSH TO TRUNK OF TREF

SHEET NOTES

LIMITED CONSTRUCTION ACCESS VIA BOISE CREEK
BRIDGE.....



EROSION CONTROL PLAN STA 141+00 TO

DRAWN BY VUL CHECKED BY GS

CE-106

12 OF 70

SCALE (IN FEET)
0 10 20 40



King County Department of Natural Resources


Department of Natural Resource and Parks Parks and Recreation Division

King Street Center, KSC-NR-0700 201 So. Jackson Street, Suite 700 Seattle, Washington 98104 Telephone: (206) 477-4527 Fax: (206) 263-6217

> HUILZGIESE EN Saette Huilzgiese En Saette 818 Stewart St. Suite 1720 Saette, Washington, 981 01 4479 Phone (206) 324-5500 Fax (206) 328-1880



LEGEND



KEY MAP

NOTES

- SET NEW PROJECT TEMPORARY BENCH MARK (TBM)
 PRIOR TO DEMOLITION OF EXISTING TBM
- 2. KEEP ALL CONSTRUCTION EQUIPMENT, MATERIALS, AND ACTIVITIES WITHIN THE SILT FENCE/ CLEARING LIMITS AREA
- 3. REMOVE LIMBS GROWING TOWARD TRAIL TO 12 FEET ABOVE THE TRAIL SURFACE WITHIN THE SILT FENCE LIMITS. CUT CLEAN AND FLUSH TO TRUNK OF TREF

SHEET NOTES

1. MAINTAIN ACCESS TO PRIVATE PROPERTY



FILE

CONTRACT NO. E00115E08 - AM. 8

DRAWN BY VUL CHECKED BY GS

SHEET TITLE

EROSION CONTROL PLAN STA 144+50 TO

CE-107

13 OF 70

SCALE (IN FEET)

60% SUBMITTAL

FOOTHILLS TR



King County

Department of Natural Resources and Parks
Parks and Recreation Division

King Street Center, KSC-NR-0700 201 So. Jackson Street, Suite 700 Seattle, Washington 98104 Telephone: (206) 477-4527 Fax: (206) 263-6217



TRAIL

FOOTHILL

TRAIL IMPROVEMENTS - PHASE II

LEGEND

— — CLEARING LIMITS PERIMETER PROTECTION (SILT FENCE/ WATTLE) --- - TEMPORARY DITCH · · — EXISTING WETLAND STABILIZED CONSTRUCTION ENTRANCE TREES TO BE REMOVED

KEY MAP

CHECK DAM

SLOPE STABILIZATION ● TP-# TEST PIT # BA/BS−# BORING #

NOTES

- SET NEW PROJECT TEMPORARY BENCH MARK (TBM)
 PRIOR TO DEMOLITION OF EXISTING TBM
- KEEP ALL CONSTRUCTION EQUIPMENT, MATERIALS, AND ACTIVITIES WITHIN THE SILT FENCE/ CLEARING LIMITS AREA
- 3. REMOVE LIMBS GROWING TOWARD TRAIL TO 12 FEET ABOVE THE TRAIL SURFACE WITHIN THE SILT FENCE LIMITS. CUT CLEAN AND FLUSH TO TRUNK OF

SHEET NOTES

1. NOTE 1




15095303 SITE NO. FILE CONTRACT NO. E00115E08 - AM. 8 DRAWN BY VUL CHECKED BY GS

STA 152+00 CE-108

EROSION CONTROL

PLAN STA 148+00 TO

14 OF 70







and Parks
Parks and Recreation Division

King Street Center, KSC-NR-0700 201 So. Jackson Street, Suite 700 Seattle, Washington 98104 Telephone: (206) 477-4527 Fax: (206) 263-6217


HUIT-ZOLLAR Huit-Zollars, Line 1120, Seattle



TRAIL

FOOTHILL

TRAIL IMPROVEMENTS - PHASE II




- KEEP ALL CONSTRUCTION EQUIPMENT, MATERIALS, AND ACTIVITIES WITHIN THE SILT FENCE/ CLEARING LIMITS AREA
- FEET ABOVE THE TRAIL SURFACE WITHIN THE SILT FENCE LIMITS. CUT CLEAN AND FLUSH TO TRUNK OF



CE-109 15 OF

60% SUBMITTAL




BA/BS−# BORING #

- SET NEW PROJECT TEMPORARY BENCH MARK (TBM)
 PRIOR TO DEMOLITION OF EXISTING TBM
- 3. REMOVE LIMBS GROWING TOWARD TRAIL TO 12

SHEET NOTES

1. NOTE 1







RAIL

TRAIL IMPROVEMENTS - PHASE

LEGEND

SF PERIMETER PROTECTION (SILT FENCE/ WATTLE) TEMPORARY DITCH EXISTING WETLAND STABILIZED CONSTRUCTION ENTRANCE TREES TO BE REMOVED CHECK DAM SLOPE STABILIZATION TP-# TEST PIT

BA/BS−# BORING #

KEY MAP

NOTES

- I. SET NEW PROJECT TEMPORARY BENCH MARK (TBM) PRIOR TO DEMOLITION OF EXISTING TBM
- 2. KEEP ALL CONSTRUCTION EQUIPMENT, MATERIALS, AND ACTIVITIES WITHIN THE SILT FENCE/ CLEARING LIMITS AREA
- REMOVE LIMBS GROWING TOWARD TRAIL TO 12
 FEET ABOVE THE TRAIL SURFACE WITHIN THE SILT
 FENCE LIMITS. CUT CLEAN AND FLUSH TO TRUNK OF
 TREE

SHEET NOTES

 EROSION CONTROL AND CLEARING LIMITS LOCATED WITHIN CITY OF BUCKLEY SHOW AS REFERENCE ONLY. CLEARING LIMITS FOR THE WHITE RIVER TRAIL CROSSING TO BE REVIEWED AND APPROVED BY THE CITY OF BUCKLEY.



ID	DATE	DESCRIPTION		
Ã	6/6/16	30% SUBMITTAL		
Δ	7/27/16	60% SUBMITTAL		
PRO	JECT NO.	15095303		
SITE	NO.			
ILE				

CONTRACT NO. E00115E08 - AM. 8
DRAWN BY VUL CHECKED BY GS
SHEET TITLE
EROSION CONTROL

EROSION CONTROPLAN
STA 155+00
TO
STA 161+00

CE-110

16 OF 70

- THE IMPLEMENTATION OF THESE ESC PLANS AND THE CONSTRUCTION, MAINTENANCE, REPLACEMENT, AND UPGRADING OF THESE ESC FACILITIES IS THE RESPONSIBILITY OF THE APPLICANT/ESC SUPERVISOR UNTIL ALL CONSTRUCTION IS APPROVED.
- 3. THE BOUNDARIES OF THE CLEARING LIMITS SHOWN ON THIS PLAN SHALL BE CLEARLY FLAGGED BY SURVEY TAPE OR FENCING, IF REQUIRED; PRIOR TO CONSTRUCTION (SWDM APPENDIX D). DURING THE CONSTRUCTION PERIOD, NO DISTURBANCE BEYOND THE CLEARING LIMITS SHALL BE PERMITTED. THE CLEARING LIMITS SHALL BE MAINTAINED BY THE APPLICANT/ESC SUPERVISOR FOR THE DURATION OF CONSTRUCTION.
- 4. STABILIZED CONSTRUCTION ENTRANCES SHALL BE INSTALLED AT THE BEGINNING OF CONSTRUCTION AND MAINTAINED FOR THE DURATION OF THE PROJECT. ADDITIONAL MEASURES, SUCH AS CONSTRUCTED WHEEL WASH SYSTEM OR WASH PADS MAY BE REQUIRED TO ENSURE THAT ALL PAVED AREAS ARE KEPT CLEAN AND TRACT OUT TO ROAD RIGHT OF WAY DOES NOT OCCUR FOR THE DURATION OF THE PROJECT.
- 5. THE ESC FACILITIES SHOWN ON THIS PLAN MUST BE CONSTRUCTED PRIOR TO OR IN CONJUNCTION WITH ALL CLEARING AND GRADING SO AS TO ENSURE THAT THE TRANSPORT OF SEDIMENT TO SURFACE WATERS, DRAINAGE SYSTEMS, AND ADJACENT PROPERTIES IS MINIMIZED.
- 6. THE ESC FACILITIES SHOWN ON THIS PLAN ARE THE MINIMUM REQUIREMENTS FOR ANTICIPATED SITE CONDITIONS. DURING THE CONSTRUCTION PERIOD, THESE ESC FACILITIES SHALL BE UPGRADED AS NEEDED FOR UNEXPECTED STORM EVENTS AND MODIFIED TO ACCOUNT FOR CHANGING SITE CONDITIONS (E.G. ADDITIONAL SUMP PUMPS, RELOCATION OF DITCHES AND SILT FENCES, ETC.)
- 7. THE ESC FACILITIES SHALL BE INSPECTED DAILY BY THE APPLICANT/ESC SUPERVISOR AND MAINTAINED TO ENSURE CONTINUED PROPER FUNCTIONING. WRITTEN RECORDS SHALL BE KEPT OF WEEKLY REVIEWS OF THE ESC FACILITIES DURING THE WET SEASON (OCT. 1 TO APRIL 30) AND OF MONTHLY REVIEWS DURING DRY SEASON (MAY 1 TO SEPT. 30).
- 8. ANY AREAS OF EXPOSED SOILS, INCLUDING ROADWAY EMBANKMENTS, THAT WILL NOT BE DISTURBED FOR TWO DAYS DURING THE WET SEASON OR SEVEN DAYS DURING THE DRY SEASON SHALL BE IMMEDIATELY STABILIZED WITH APPROVED ESC METHODS (E.G. SEEDING, MULCHING, PLASTIC COVERING, ETC.)
- 9. ANY AREA NEEDING ESC MEASURES THAT DO NOT REQUIRE IMMEDIATE ATTENTION SHALL BE ADDRESSED WITHIN SEVEN (7) DAYS.
- 10. THE ESC FACILITIES ON INACTIVE SITES SHALL BE INSPECTED AND MAINTAINED A MINIMUM OF ONCE A MONTH DURING THE DRY SEASON, BI-MONTHLY DURING THE WET SEASON, OR WITHIN TWENTY FOUR (24) HOURS FOLLOWING A STORM EVENT.
- 11. AT NO TIME SHALL MORE THAN (1) FOOT OF SEDIMENT BE ALLOWED TO ACCUMULATE WITHIN A CATCH BASIN. ALL CATCH BASINS AND CONVEYANCE LINES SHALL BE CLEANED PRIOR TO PAVING. THE CLEANING OPERATION SHALL NOT FLUSH SEDIMENT-LADEN WATER INTO THE DOWNSTREAM SYSTEM.
- 12. ANY PERMANENT RETENTION/DETENTION FACILITIES USED AS A TEMPORARY SETTLING BASIN SHALL BE MODIFIED WITH THE NECESSARY EROSION CONTROL MEASURES AND SHALL PROVIDE ADEQUATE STORAGE CAPACITY. IF THE FACILITY IS TO FUNCTION ULTIMATELY AS AN INFILTRATION SYSTEM, THE TEMPORARY FACILITY MUST BE ROUGH GRADED SO THAT THE BOTTOM AND SIDES ARE AT LEAST THREE FEET ABOVE THE FINAL GRADE OF THE PERMANENT FACILITY.
- 13. COVER MEASURES WILL BE APPLIED IN CONFORMANCE WITH APPENDIX D OF THE SURFACE WATER DESIGN MANUAL.
- 14. PRIOR TO THE BEGINNING OF THE WET SEASON (OCT. 1), ALL DISTURBED AREAS SHALL BE REVIEWED TO IDENTIFY WHICH ONES CAN BE SEEDED IN PREPARATION FOR WINTER RAINS. DISTURBED AREAS SHALL BE SEEDED WITHIN ONE WEEK OF THE BEGINNING OF THE WET SEASON. A SKETCH MAP OF THOSE AREAS TO BE SEEDED AND THOSE AREAS TO REMAIN UNCOVERED SHALL BE SUBMITTED TO THE DPER INSPECTOR. THE DPER INSPECTOR CAN REQUIRE SEEDING OF ADDITIONAL AREAS IN ORDER TO PROTECT SURFACE WATERS, ADJACENT PROPERTIES, OR DRAINAGE FACILITIES.

KING COUNTY (ESC) CONSTRUCTION SEQUENCE: (*)

- 1. HOLD THE PRE-CONSTRUCTION MEETING.
- POST A SIGN WITH THE NAME AND PHONE NUMBER OF THE ESC SUPERVISOR (MAY BE CONSOLIDATED WITH THE REQUIRED NOTICE AND CONSTRUCTION SIGN).
- 3. FLAG OR FENCE CLEARING LIMITS.
- 4. INSTALL CATCH BASIN PROTECTION, IF REQUIRED.
- 5. GRADE AND INSTALL CONSTRUCTION ENTRANCE.
- 6. INSTALL PERIMETER PROTECTION (SILT FENCE, BRUSH BARRIER, ETC.)
- 7. CONSTRUCT SURFACE WATER CONTROLS (INTERCEPTOR DIKES, PIPE SLOPE DRAINS, ETC.) SIMULTANNEOUSLY WITH CLEARING AND GRADING FOR PROJECT DEVELOPMENT.
- 3. MAINTAIN EROSION CONTROL MEASURES IN ACCORDANCE WITH KING COUNTY STANDARDS AND MANUFACTURER'S RECOMMENDATIONS.
- RELOCATE SURFACE WATER CONTROLS OR EROSION CONTROL MEASURES, OR INSTALL NEW MEASURES SO
 THAT AS SITE CONDITIONS CHANGE, THE EROSION AND SEDIMENT CONTROL IS ALWAYS IN ACCORDANCE WITH
 THE KING COUNTY EROSION AND SEDIMENT CONTROL STANDARDS.
- 10. COVER ALL AREAS THAT WILL BE UNWORKED FOR MORE THAN SEVEN DAYS DURING THE DRY SEASON OR TWO DAYS DURING THE WET SEASON WITH STRAW, WOOD FIBER MULCH, COMPOST, PLASTIC SHEETING, OR EQUIVALENT.
- 11. SEED OR SOD ANY AREAS TO REMAIN UNWORKED FOR MORE THAN 30 DAYS.
- 12. UPON COMPLETION OF THE PROJECT, STABILIZE ALL DISTURBED AREAS AND REMOVE BMPS IF APPROPRIATE.

(*) NOTE

NOTES REFERENCE KING COUNTY SURFACE WATER DESIGN MANUAL, DATED APRIL 24, 2016


EDITS TO KING COUNTY STANDARD NOTES BY HUITT-ZOLLARS ARE INDICATED BY UNDERLINING (ADDITIONS) OR STRICKEN THROUGH (DELETIONS).


ROCK MUST COMPLETELY COVER THE
BOTTOM AND SIDES OF THE DITCH

6" MIN.

24" MIN.

22"-4" ROCK





REFERENCE: 2016 KING CO. SURFACE WATER DESIGN MANUAL, FIG. D.2.1.6.E


SHEET NOTES:

- THE CONTRACTOR SHALL INSTALL, MAINTAIN AND UPON COMPLETION OF THE PROJECT, REMOVE ALL TEMPORARY EROSION AND SEDIMENTATION CONTROL FEATURES.
- 2. EXISTING UTILITIES SHOWN ARE BASED ON A FIELD SURVEY AND ARE ALSO SUPPLEMENTED WITH AVAILABLE RECORDS.
- 3. PRIOR TO BEGINNING CONSTRUCTION, THE CONTRACTOR SHALL CALL "ONE CALL" (1-800-424-5555) FOR EXISTING UTILITY LOCATIONS. "ONE CALL" MUST BE NOTIFIED WITHIN TEN WORKING DAYS PRIOR TO EXCAVATION AT A PARTICULAR LOCATION.
- I. THE CONTRACTOR SHALL INSTALL TEMPORARY (MOVABLE) CONSTRUCTION CHAIN-LINK FENCING AND GATES AS NEEDED TO SECURE MATERIALS AND EQUIPMENT WITHIN THE CONSTRUCTION LIMITS AND DESIGNATED STAGING AREAS DURING BOTH WORKING AND NON-WORKING HOURS. CONSTRUCTION ACCESS LOCATIONS WILL REQUIRE TEMPORARY CONSTRUCTION FENCE/ GATES AS NEEDED TO SECURE THE SITE AND PREVENT PUBLIC VEHICLE ACCESS TO THE WORK AREAS.
- 5. THE CONTRACTOR SHALL CLEARLY MARK CONSTRUCTION LIMITS PERIMETER WITH BRIGHT COLORED SURVEY FLAGGING SET 3 TO 6 FEET HIGH SUPPORTED WITH VEGETATION OR ANCHOR POST. IF SURVEY FLAGGING DOES NOT ADEQUATELY RESTRICT APPROVED CONSTRUCTION LIMITS, ADDITIONAL CONSTRUCTION LIMITS FENCING (SEE DETAIL 4, DRAWING CE-502) WILL BE REQUIRED.
- 6. CONTRACTOR SHALL FURNISH AND MAINTAIN DEWATERING DEVICES THAT MAY BE REQUIRED BY THE WORK. DEWATERING WATER DISCHARGE FROM THE WORK AREA SHALL BE FREE FROM SILTS, SEDIMENT AND DEBRIS. IF REQUIRED, DISCHARGE WATER SHALL BE MADE CLEAR BY USE OF FILTERS, A BAKER TANK AND/OR OTHER MEANS, AT THE CONTRACTOR'S EXPENSE. SEE PROJECT MANUAL FOR GEOTECHNICAL REPORT.
- 7. AREAS DISTURBED BY CONSTRUCTION ACTIVITIES SHALL BE RESTORED TO A CONDITION EQUAL TO OR BETTER THAN WHAT WAS PRESENT PRIOR TO CONSTRUCTION AT THE CONTRACTORS EXPENSE.
- 8. THE CONTRACTOR SHALL RESTORE/REPAIR DAMAGE TO HAUL ROUTES AND STAGING AREAS RESULTING FROM THEIR ACTIVITIES AND THE ACTIVITIES OF THEIR VENDORS, SUPPLIERS, AND SUBCONTRACTORS, AT THEIR EXPENSE.

(*) REFERENCE: 2016 KING CO. SURFACE WATER DESIGN MANUAL, TABLE D.2.1.2.B

TEMPORARY EROSION CONTROL SEED MIX (*)					
SEED TYPE	% WEIGHT	% PURITY	% GERMINATION		
CHEWINGS OR RED FESCUE	40	98	90		
ANNUAL OR PERENNIAL RYE	40	98	90		
REDTOP OR COLONIAL BENTGRASS	10	92	85		
WHITE DUTCH CLOVER	10	98	90		

SEED SHALL BE APPLIED AT A RATE OF 120 POUNDS PER ACRE






REFERENCE: 2016 KING CO. SURFACE WATER DESIGN MANUAL, FIG. D.2.1.5.A

King County

Department of Natural Resource and Parks Parks and Recreation Division

King Street Center, KSC-NR-0700 201 So. Jackson Street, Suite 700 Seattle, Washington 981.04 Telephone: (206) 477-4527 Fax: (206) 263-6217





OOTHILLS TRAIL

EROSION CONTROL NOTES AND DETAILS

DRAWN BY LAJ CHECKED BY GS

CE-501

17 OF 70

R = 25' MIN. INSTALL DRIVEWAY CULVERT IF THERE IS A ROADSIDE DITCH PRESENT, AS PER KING COUNTY **ROAD STANDARDS** 4-8" QUARRY SPALLS **GEOTEXTILE** 12" MIN. THICKNESS PROVIDE FULL WIDTH OF INGRESS/EGRESS AREA

SOLID -WALLS **OVERFLOW** FILTER MEDIA FOR DEWATERING POROUS BOTTOM

-CATCH BASIN

-GRATE

NOTE:

THIS DETAIL IS ONLY SCHEMATIC. ANY INSERT IS ALLOWED THAT HAS A MIN. 0.5 C.F. OF STORAGE, THE MEANS TO DEWATER THE STORED SEDIMENT, AN OVERFLOW, AND CAN BE EASILY MAINTAINED.

REFERENCE: 2016 KING CO. SURFACE WATER DESIGN MANUAL, FIG. D.2.1.5.F



NOTE: FILTER FABRIC FENCES SHALL BE INSTALLED ALONG CONTOUR WHENEVER POSSIBLE REFERENCE: 2016 KING CO. SURFACE WATER DESIGN MANUAL, FIG. D.2.1.3.A

> HIGH VISIBILITY SILT FENCE (PERIMETER PROTECTION) CE502 (NTS)


STABILIZED CONSTRUCTION ENTRANCE CE502/(NTS)

REFERENCE: 2016 KING CO. SURFACE WATER DESIGN MANUAL, FIG. D.2.1.4.A

ANCHOR POSTS SHOULD BE A MIN. 6' TALL REBAR FENCE POST MAX. 8'-0" 3' MIN. HIGHLY VISIBLE FENCING -ANCHOR POSTS MUST BE INSTALLED TO A DEPTH OF -NO LESS THAN 1/3 OF THE TOTAL HEIGHT OF POST

DETAIL 4 REQUIRED IF SURVEY FLAGGING DOES NOT PREVENT ENCROACHMENT INTO THE AREAS THAT ARE NOT TO BE DISTURBED.

> CONSTRUCTION LIMIT FENCE CE502/




NOTES:

*TIRES, SANDBAGS, OR EQUIVALENT MAY BE USED TO WEIGHT PLASTIC *SEAMS BETWEEN SHEETS MUST OVERLAP A MINIMUM OF 12" AND BE WEIGHTED OR TAPED

REFERENCE: 2016 KING CO. SURFACE WATER DESIGN MANUAL, FIG. D.2.1.2.D





STRAW WATTLES

NOTES:

- STRAW ROLL INSTALLATION REQUIRES THE PLACEMENT AND SECURE STAKING OF THE ROLL IN A TRENCH, 3" x 5" DEEP, DUG ON CONTOUR. RUNOFF MUST NOT BE ALLOWED TO RUN UNDER OR
- 2. DRIVE STAKE THROUGH MIDDLE OF WATTLE, LEAVING 2" 3" OF STAKE PROTRUDING ABOVE WATTLE.
- 3. SEE PLAN FOR LOCATION AND SPACING OF STRAW WATTLES USED FOR SLOPE STABILIZATION.
- STRAW WATTLES MAY BE USED ALONG THE PERIMETER OF THE PROJECT FOR SEDIMENT CONTAINMENT WHERE MINOR RUNOFF IS EXPECTED. HIGH VISIBILITY SILT FENCE, DETAIL 1, WILL BE REQUIRED IF SEDIMENT IS NOT CONTAINED.

REFERENCE: 2016 KING CO. SURFACE WATER DESIGN MANUAL, FIG. D.2.1.2.E



STRAW WATTLES (PERIMETER PROTECTION & SLOPE STABILIZATION)

King County Department of Natural Resources

Parks and Recreation Division

King Street Center, KSC-NR-0700 201 So. Jackson Street, Suite 700 Seattle, Washington 98104 Telephone: (206) 477-4527 Fax: (206) 263-6217

FZOLIARS



TRAIL FOOTHIL

15095303 SITE NO FILE

DRAWN BY LAJ CHECKED BY GS **EROSION CONTROL** DETAILS

CONTRACT NO. E00115E08 - AM. 8