

*Stream bed mix is installed inside the new culvert. The right mix of rock, sand, and sediment, is a critical component of salmon spawning habitat.*



*Workers check the clearance between newly installed stream bed and the underside of the new culvert.*

**Week of 10/1:**

- Removed remaining spoil and debris from construction site.
- Completed temporary access road construction.
- Began fence installation on access road.
- Continued streambed restoration.

*Sides of the ramp between the access road and Shore Lane are brought to proper grade before being compacted.*



Zackuse Creek – Schedule B  
Weekly Construction Update  
Schedule of Construction Activities

Week of October 1st, 2018



*Water is reintroduced to this section of Zackuse Creek for the first time since it was diverted around the construction site in August. This flow will be briefly diverted again to allow the new culvert under Shore Lane to be installed.*

**Week of 10/8:**

- Add compost to disturbed areas along the access road
- Restore and reseed equipment laydown area

**Week of 10/15:**

- Contractor demobilizes



*Reflective guideposts and other safety features were installed prior to opening the temporary bypass road.*

---

**Construction Notes:**

With the completion of the temporary access road to provide access to homes north of the Shore Lane culvert, the work to replace the Shore Lane culvert has begun. King County Park's contractor has begun mobilizing equipment to the site and has begun site preparations. Weekly updates for this construction will be provided in the Zackuse Creek – Schedule C updates beginning next week.

---

**Project Contacts**

Hotline: 1-888-668-4886

Email: [ELST@kingcounty.gov](mailto:ELST@kingcounty.gov)

Website: <http://www.kingcounty.gov/eastlakesammamishtrail>