

Zackuse Creek  
Weekly Construction Update  
Schedule of Construction Activities



King County

**PARKS**

Weeks of October 22<sup>th</sup> and 29<sup>th</sup>, and  
November 5<sup>th</sup>, 2018

**Week of 10/22**

- Completed new Shore Lane culvert installation
- Cored wing walls for water and sewer lines
- Emplaced stream bed gravel in and around the new culvert
- Backfilled around the new culvert
- Reintroduced water to Zackuse Creek for the final time
- Removed stream bypass system



**Week of 10/29**

- Compost laid along sides of the ELST, Zackuse Creek streambeds, and over other disturbed areas.
- Snoqualmie Tribe began mitigation planting along Zackuse Creek

**Week of 11/5**

- Permanent water and sewer lines installed through the Shore Lane culvert and connected to existing lines servicing the north end of Shore Lane.
- Continued mitigation planting
- Parks conducted site walk with paving, landscaping, and railing contractors in preparation for the project's final work.



*(top) The first segment of the Shore Lane culvert emplaced, with the completed ELST culvert upstream in the distance.*

*(middle) The first of four wing walls is lowered into place.*

*(bottom) Workers prepare to grout the wing wall seams.*



Zackuse Creek  
Weekly Construction Update  
Schedule of Construction Activities



King County

**PARKS**

Weeks of October 22<sup>th</sup> and 29<sup>th</sup>, and  
November 5<sup>th</sup>, 2018

**Remaining Work**

- We are working with our contractors to schedule and complete the following work over the next 3-4 weeks:
  - Repair and install new paving on Shore Lane.
  - Install guardrails and handrails on the Shore Lane culvert.
  - Complete landscaping on the trail edges and Zackuse Creek banks.
  - Install fencing on parts of the trail.
  - Remove the gravel ramp onto the temporary access road.
  - Install signage, bollards, and other trail safety features.
  - Reopen the East Lake Sammamish Trail.

*(top) All wing walls and the lid are installed, and gravel is backfilled behind the new wing walls and culvert. After gravel is compacted, new asphalt will be installed over it.*

*(middle) water is restored to Zackuse Creek!*

*(bottom) looking upstream through the Shore Lane and ELST culverts after water has been restored..*





Zackuse Creek  
Weekly Construction Update  
Schedule of Construction Activities



King County

**PARKS**

Weeks of October 22<sup>th</sup> and 29<sup>th</sup>, and  
November 5<sup>th</sup>, 2018



*With compost blow in along the creek banks the area is ready for planting. Hoses from the deactivated stream bypass system lay to the right.*



*A huge thanks to the Snoqualmie Tribe for replanting the Zackuse Creek banks. Here they lead a volunteer planting event. The ELST culvert in the background.*

Project Hotline: 1-888-668-4

Email: [ELST@kingcounty.gov](mailto:ELST@kingcounty.gov)

Web: <http://www.kingcounty.gov/eastlakesammamishtrail>