

East Lake Sammamish Master Plan Trail
South Sammamish Segment A

Weekly Construction Update

Schedule of Construction Activities



Week beginning January 16, 2017

Week of 1/16:

- Continue pot holing to identify location of underground utilities
- Continue installation of erosion control fencing
- Continue installation of safety fencing
- Continue to remove split rail and chain link fencing
- Relocate water mailbox at Sta 230+50

Week of 1/23

- Begin grubbing activity. Start at south end of project and move north
- Relocate water service at Sta 226+75
- Begin installation of catch basins 1 thru 4 and stormwater pipe at Sta 224+50.

Week of 1/30

- Continue grubbing activity, moving south to north.
- Begin installation of catch basins 5 thru 7 and stormwater pipe at Sta 230+00.



Grubbing Activity



Erosion Control and Safety Fencing



Stump Removal

East Lake Sammamish Master Plan Trail
South Sammamish Segment A
Weekly Construction Update
Schedule of construction activities



Week beginning January 16, 2017

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov

Project Website:

<http://www.kingcounty.gov/eastlakesammamishtrail>

**We appreciate your support as we continue developing
the East Lake Sammamish Corridor!**