

# East Lake Sammamish Master Plan Trail South Sammamish Segment A

## Weekly Construction Update Schedule of Construction Activities

Week beginning January 23, 2017

### Week of 1/23:

- Continue pot holing to identify location of underground utilities
- Continue installation of erosion control fencing
- Continue installation of safety fencing
- Begin grubbing trail – south to north
- Relocate water service at Sta 226+75
- Install Catch Basins 1 and 2 – Sta 224+50
- Install Catch Basins 5 and 6 – Sta 230+00

### Week of 1/30:

- Continue pot holing to identify location of underground utilities
- Continue grubbing trail – south to north
- Continue removing split rail and chain link fencing – south to north
- Install Catch Basins 3 and 4 – Sta 224+50
- Install Catch Basins 6 and 7 –Sta 230+00

### Week of 2/6:

- Continue grubbing activity - south to north
- Begin excavating for Wall #7 – Sta 239+00



Installation of stormwater pipe



Compaction testing



Installation of stormwater pipe

East Lake Sammamish Master Plan Trail  
South Sammamish Segment A  
Weekly Construction Update  
Schedule of construction activities



Week beginning January 23, 2017

---

**Project Contacts**

Hotline: 1-888-668-4886

Email: [ELST@kingcounty.gov](mailto:ELST@kingcounty.gov)

**Project Website:**

<http://www.kingcounty.gov/eastlakesammamishtrail>

---

**We appreciate your support as we continue developing  
the East Lake Sammamish Corridor!**