

East Lake Sammamish Master Plan Trail  
South Sammamish Segment A  
Weekly Construction Update  
Schedule of Construction Activities

Week beginning January 30, 2017

**Week of 1/30:**

- Continue pot holing to identify location of underground utilities
- Continue grubbing trail – south to north
- Remove split rail and chain link fencing
- Install Catch Basins 3 and 4 – Sta 224+50
- Install Catch Basins 5, 6 and 7 – Sta 230+00
- Install project sign, and construction safety signs
- Begin stream restoration – Sta 224+02 thru Sta 229+85
- Install quarry spall splash pads – Sta 224+02 thru Sta 229+85
- Install frop tee – Sta 224+44



Installing Catch Basin

**Week of 2/6:**

- Continue pot holing to identify location of underground utilities
- Continue grubbing trail – south to north
- Continue removing split rail and chain link fencing – south to north
- Install Catch Basin 7
- Excavate for Wall #5
- Excavate for Wall #6
- Continue installing construction safety signs
- Continue stream restoration – Sta 224+02 thru Sta 229+85
- Continue installation of quarry spall splash pads – Sta 224+02 thru Sta 229+85



Archeological Monitoring

**Week of 2/13:**

- Continue excavation of Wall #5
- Begin construction of Wall #6

East Lake Sammamish Master Plan Trail  
South Sammamish Segment A  
Weekly Construction Update  
Schedule of Construction Activities



Week beginning January 30, 2017

---

**Project Contacts**

Hotline: 1-888-668-4886

Email: [ELST@kingcounty.gov](mailto:ELST@kingcounty.gov)

**Project Website:**

<http://www.kingcounty.gov/eastlakesammamishtrail>

---

**We appreciate your support as we continue developing  
the East Lake Sammamish Corridor!**