

East Lake Sammamish Master Plan Trail
South Sammamish Segment A
Weekly Construction Update
Schedule of Construction Activities

Week beginning February 20, 2017

Week of 2/20:

- Site - Continue pot holing to identify location of underground utilities
- Site - Continue grubbing trail – south to north
- Site - Continue to remove split rail and chain link fencing
- Sta 40+00 to 42+00 - Begin dewatering for channel excavation
- Sta 234+00 - Begin excavation for Wall #6
- Sta 239+50 – Begin excavation for Wall #7
- Sta 239+50 – Construct headwall

Week of 2/27:

- Site - Continue grubbing trail – south to north
- Sta 40+00 to 42+00 - Continue dewatering for channel excavation
- Sta 224+00 and Sta 229+85 - Install quarry spall splash pads
- Sta 234+00 – Begin construction of Wall #6
- Sta 230+50 – Begin excavation for Wall #5
- Sta 239+50 – Continue excavation for Wall #7
- Sta 282+00 – Begin trail excavation – north to south
- Sta 224+00 to Sta 229+85 – Begin stormwater testing

Week of 3/6:

- Sta 234+00 – Continue construction of Wall #6
- Sta 230+50 – Continue excavation for Wall #5
- Sta 230+50 – Begin construction of Wall
- Sta 239+50 – Continue excavation for Wall #7
- Sta 282+00 – Continue trail excavation – north to south
- Sta 229+85 – Construct headwall
- Sta 223+50– Begin excavation for Wall #2
- Sta 223+50 – Begin excavation for Wall #3
- Sta 225+25 – Begin excavation for Wall #4



Sta 40+00 - Channel excavation



Installing stormwater pipe and catch basin

East Lake Sammamish Master Plan Trail
South Sammamish Segment A
Weekly Construction Update
Schedule of Construction Activities



Week beginning January 30, 2017

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov

Project Website:

<http://www.kingcounty.gov/eastlakesammamishtrail>

**We appreciate your support as we continue developing
the East Lake Sammamish Corridor!**