# East Lake Sammamish Master Plan Trail South Sammamish Segment A Weekly Construction Update Schedule of Construction Activities



Week beginning March 13, 2017

#### Week of 3/13:

- Site Continue grubbing trail south to north
- Sta 223+00 Sta 227+00 Begin water service relocation
- Sta 237+50 Continue construction of Wall #7
- Sta 224+00 and 229+85 Continue to install quarry spall splash pads – Wall #7
- Sta 224+00 Construction of concrete headwall Wall #7
- Sta 234+00 Continue construction of Wall #6
- Sta 239+50 Continue excavation for Wall #5
- Sta 282+00 Sta 262+00 Continue trail excavation, north to south
- Sta 40+00 to 42+00 Continue dewatering for channel excavation
- Sta 41+00 Continue construction of concrete channel walls (underdrain and backfill)
- Sta 229+50 Saw cutting asphalt

#### Week of 3/20:

- Site Continue grubbing trail south to north
- Site Continue to remove split rail and chain link fencing
- Sta 230+50 Continue excavation for Wall #5
- Sta 230+50 Begin construction of Wall #5
- Sta 229+85 Construction of concrete headwall Wall #5
- Sta 248+00 Continue excavation of Wall #8
- Sta 248+00 Begin construction of Wall #8
- Sta 248+00 Install wall drain at Wall #8
- Sta 223+00 Relocate water service
- Sta 224+00 Asphalt patching
- Sta 275+00 Continue trail excavation north to south
- Sta 282+00 Placing Crushed Service Base Course (CSBC) material on trail

#### Week of 3/27:

- Site Continue grubbing trail south to north
- Sta 230+50 Begin excavation for Wall #2
- Sta xx+xx Begin construction of Wall #2
- Sta 223+50 Begin excavation for Wall #3
- Sta xx+xx Begin construction of Wall #3
- Sta 223+50 Begin excavation for Wall #4
  Sta xx+xx Begin construction of Wall #4
- Sta 227+00 Relocate water service
- Sta 282+00 Place CSBC on trail



Construction of concrete channel

East Lake Sammamish Master Plan Trail South Sammamish Segment A Weekly Construction Update Schedule of Construction Activities

Week beginning March 13, 2017



Placing CSBC material on trail



Excavating foundation for Wall #8

## **Project Contacts**

Hotline: 1-888-668-4886 Email: <u>ELST@kingcounty.gov</u>

### **Project Website:**

http://www.kingcounty.gov/eastlakesammamishtrail

We appreciate your support as we continue developing the East Lake Sammamish Corridor!