

Week of 4/3:

- Sta 230+50 – Continue excavation for Wall #5/5a
- Sta 223+50 – Continue construction of Wall #5/5a
- Sta 223+50 – Begin backfilling at Wall #5/5a
- Sta 223+50 – Begin excavation for Wall #4
- Sta 223+50 – Continue excavation for Wall #3
- Sta 223+50 – Continue excavation for Wall #2
- Sta 223+50 – Continue construction of Wall #2
- Sta 223+50 – Continue backfilling at Wall #2
- Sta 244+50 – Continue construction of Wall #8A
- Sta 227+00 – Continue water service relocation
- Sta 235+00, 282+00 – 262+00 – Placing Crushed Surfacing Base Course (CSBC) material on trail

Week of 4/10:

- Sta 230+50 – Continue construction of Wall #5/5a
- Sta 230+50 – Place backfill material at Wall #5/5a
- Sta 223+50 – Continue excavation for Wall #4
- Sta 223+50 – Continue excavation for Wall #3
- Sta 223+50 – Continue excavation for Wall #2
- Sta 223+50 – Continue construction of Wall #2
- Sta 223+50 – Continue backfilling at Wall #2
- Sta 244+50 – Continue construction of Wall #8A
- Sta 244+50 – Install wall drain at Wall #8A
- Sta 227+00 – Continue water service relocation
- Sta 282+00 – 262+00 – Placing Crushed Surfacing Base Course (CSBC) material on trail
- Sta 40+15 – Install quarry spalls on Channel Slope

Week of 4/17:

- Sta 230+50 – Continue construction of Wall #5
- Sta 230+50 – Place backfill material at Wall #5
- Sta 223+50 – Continue excavation for Wall #4
- Sta 223+50 – Continue excavation for Wall #3
- Sta 223+50 – Continue excavation for Wall #2
- Sta 223+50 – Continue construction of Wall #2
- Sta 223+50 – Continue backfilling at Wall #2
- Sta 244+50 – Continue construction of Wall #8A
- Sta 244+50 – Install wall drain at Wall #8A
- Sta 227+00 – Continue water service relocation
- Sta 282+00 – 262+00 – Placing Crushed Surfacing Base Course (CSBC) material on trail
- Sta 40+15 – Install quarry spalls on Channel Slope



Safety fencing installed above completed portion of Wall 6

East Lake Sammamish Master Plan Trail
South Sammamish Segment A
Weekly Construction Update
Schedule of Construction Activities

Week beginning April 3, 2017



Continued construction of wall 5 and wall 5a



Excavation for trail asphalt base installation (CSBC)

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov

Project Website:

<http://www.kingcounty.gov/eastlakesammamishtrail>

**We appreciate your support as we continue developing
The East Lake Sammamish Corridor!**