

East Lake Sammamish Master Plan Trail
South Sammamish Segment A
Weekly Construction Update
Schedule of Construction Activities

Week beginning May 15th, 2017

Week of 5/15:

- Sta 223+50 – Continue installation of Wall #2
- Sta 223+50 – Continue installation and backfill of Wall #3
- Sta 223+20 – Installation of Wall #9
- Sta 223+50 – Installation of cap blocks on Walls 6,5,4,3,2
- Sta 250+00 – Begin installation of infiltration trenches
- Sta 244+20 – 284+66 – Begin subgrade preparation for shoulder
- Sta 244+00 – 247+00 – Excavation for trail grade
- Sta 41+00 – 42+00 – Excavation for trail grade
- Sta 219+00, 225+00 – Mitigation site silt fence installation and brush removal
- Sta 236+00, 245+00 – Mitigation site silt fence installation and brush removal
- Sta 236+00 – Rest area subgrade and base preparation
- Sta 250+00 – Infiltration trench excavation and installation working North
- Sta 234+05 – Installation of chain link fence



Chain link fence post installation above gravity block wall #8

Week of 5/22:

- Sta 223+50 – Continue installation of Wall #2
- Sta 223+20 – Installation of Wall #9
- Sta 223+50 – Installation of cap blocks on Walls 6,5,4,3,2
- Sta 239+00 – Finish installation at Wall #7
- Sta 250+00 – Begin installation of infiltration trenches
- Sta 244+20 – 284+66 – Begin subgrade preparation for shoulder
- Sta 261+00 – 264+00 – Excavation for trail grade and installation of CSBC road base
- Sta 223+00 – 234+00 – Excavation for trail grade and installation of CSBC road base
- Sta 219+00, 225+00 – Mitigation brush removal and weed control
- Sta 236+00, 245+00 – Mitigation brush removal and weed control
- Sta 236+00/250+50 – Concrete installation at rest stops
- Sta 250+00 – Infiltration trench excavation and installation working North
- Sta 234+05 – Installation of chain link fence



Chain link fence post installation behind the concrete channel

Over 3100 linear feet of chain link fencing will be installed as part of the East Lake Sammamish Trail South Sammamish Segment A project!

East Lake Sammamish Master Plan Trail
South Sammamish Segment A
Weekly Construction Update
Schedule of Construction Activities



Week beginning May 15th, 2017

Week of 5/29:

- Sta 250+00 – Continue installation of infiltration trenches
- Sta 244+20 – 284+66 – Begin subgrade preparation for shoulder
- Sta 234+00 – 239+00 – Excavation for trail grade
- Sta 234+00 – 239+00 – Installation of CSBC trail base
- Sta 229+00 – Mitigation brush removal and weed control
- Sta 216+87 – Begin fine grading of trail
- Throughout project – Begin installation of rockeries at driveways
- Sta 234+05 – Installation of chain link fence



Workers safely installing chain link fence post installation within SEW Wall #5.

Construction Notes:

The chain link fence installed throughout East Lake Sammamish Trail Segment A project is 48-inch tall black coated chain link fencing. The fencing is installed above steep slopes and block walls to provide safety to trail users. The color and type of fencing matches the Issaquah, North Sammamish, and Redmond section!

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov

Project Website:

<http://www.kingcounty.gov/eastlakesammamishtrail>

**We appreciate your support as we continue developing
The East Lake Sammamish Corridor!**