

East Lake Sammamish Master Plan Trail
 South Sammamish Segment A
Weekly Construction Update
Schedule of Construction Activities

Week beginning July 24th, 2017

Week of 7/24:

- Shorelane between Driveway #1 and #3 - Asphalt Paving (Tentative)
- Driveway 1 Approaches - CBSC installation and asphalt removal for paving
- Driveway 2 Approaches - CBSC installation and asphalt removal for paving
- Driveway 5 Approaches - CBSC installation and asphalt removal for paving
- Driveway 6 Approaches - CBSC installation and asphalt removal for paving
- Driveway 7 Approaches - CBSC installation and asphalt removal for paving
- Driveway 1 Approaches - Asphalt Paving (Tentative)
- Driveway 2 Approaches - Asphalt Paving (Tentative)
- Driveway 5 Approaches - Asphalt Paving (Tentative)
- Driveway 6 Approaches - Asphalt Paving (Tentative)
- Driveway 7 Approaches - Asphalt Paving (Tentative)



Asphalt removal and installation of CSBC in preparation of asphalt paving of driveway 6 approaches

Week of 7/31:

- Sta 244+00 working North - Install 5/8" ledge rock for shoulders
- Sta 244+00 working North - Install 3/4" ledge rock for shoulder above infiltration trenches
- Shorelane between Driveway #1 and #3 - Asphalt Paving (Tentative)
- Driveway 1 Approaches - CBSC installation and asphalt removal for paving
- Driveway 2 Approaches - CBSC installation and asphalt removal for paving
- Driveway 5 Approaches - CBSC installation and asphalt removal for paving
- Driveway 6 Approaches - CBSC installation and asphalt removal for paving
- Driveway 7 Approaches - CBSC installation and asphalt removal for paving
- Driveway 1 Approaches - Asphalt Paving (Tentative)
- Driveway 2 Approaches - Asphalt Paving (Tentative)
- Driveway 5 Approaches - Asphalt Paving (Tentative)
- Driveway 6 Approaches - Asphalt Paving (Tentative)
- Driveway 7 Approaches - Asphalt Paving (Tentative)



Asphalt paving of Shore Lane between driveways 2 and 3

There are 8 patterned concrete trail intersections and 16 driveway approaches

East Lake Sammamish Master Plan Trail
South Sammamish Segment A
Weekly Construction Update
Schedule of Construction Activities



Week beginning July 24th, 2017

Week of 8/07:

- Sta 244+00 working North - Install 5/8" ledge rock for shoulders
- Sta 244+00 working North - Install 3/4" ledge rock for shoulder above infiltration trenches
- Driveway 4 - Mitigation clearing
- 216+79 to 282+00 - Topsoil installation
- 216+79 to 282+00 - Chain link Fence installation
- 216+79 to 282+00 - Tree Trimming
- 216+79 to 282+00 - Install fixed bollards
- 216+79 to 282+00 - Install Removable Bollards
- 216+79 to 282+00 - Install Signage



Completed asphalt paving of Shore Lane

Construction Notes:

Preparation of the new driveway approaches includes saw-cutting the existing asphalt so there is a clean joint for the new asphalt. Project surveyors install survey markings to ensure the new driveway elevations and limits to the construction are correct. Excavation to the appropriate depth and base course material is placed at the driveway approaches. New asphalt is then installed to meet the elevation of the survey markers. At each trail intersection the driveway approaches are designed to provide a safe and smooth transition to the newly constructed trail. This requires complex design and engineering to ensure the steepness or slope of the existing driveway approach and the path of the surface water is maintained. Coordination between design, planning, and construction implementation is critical to the success of driveway construction.

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov

Project Website:

<http://www.kingcounty.gov/eastlakesammamishtrail>

**We appreciate your support as we continue developing
The East Lake Sammamish Corridor!**