

East Lake Sammamish Master Plan Trail
South Sammamish Segment A
Weekly Construction Update
Schedule of Construction Activities

Week beginning September 4th, 2017

Week of 9/4:

- Driveway 2 - Concrete preparation for concrete pour
- Driveway 4 - Concrete preparation for concrete pour
- Driveway 8 - Concrete preparation for concrete pour
- Driveway 2 - Concrete installation
- Driveway 4 - Concrete installation (half of trail crossing)
- Driveway 8 - Concrete installation (half of trail crossing)
- 216+00 to 282+00 - Concrete warning strips
- 225+05 to 230+51 - Placing topsoil for planting areas
- 225+05 to 230+51 - Placing wood chip mulch for planting areas
- 216+00 to 283+00 - Install chain link fence
- 216+00 to 283+00 - Excavation with a vector truck for bollards installations
- 244+00 to 283+00 - Place 5/8" ledge rock for shoulders
- 244+00 to 283+00 - Compact 5/8" ledge rock for shoulders



Planting area preparations on the trail

Week of 9/11:

- 225+05 to 230+51 - Placing topsoil for planting areas
- 225+05 to 230+51 - Placing wood chip mulch for planting areas
- 216+00 to 283+00 - Install chain link fence
- 216+00 to 283+00 - Excavation with a vector truck for bollards installations
- 244+00 to 283+00 - Place 5/8" ledge rock for shoulders
- 244+00 to 283+00 - Compact 5/8" ledge rock for shoulders
- 216+00 to 283+00 - Install fixed bollards
- 216+00 to 283+00 - Install removable bollards
- 216+00 to 283+00 - Install trail signage
- Driveway 2, 3, 4, 7 and 8 - Driveway preparation for asphalt (Pending schedule)



Concrete finish work at Driveway #2

Trail Trivia.....

Over 12,000 square feet of chain link fence will be installed throughout the trail

East Lake Sammamish Master Plan Trail
South Sammamish Segment A
Weekly Construction Update
Schedule of Construction Activities



Week beginning September 4th, 2017

Week of 9/18:

- 225+05 to 230+51 - Placing topsoil for planting areas
- 225+05 to 230+51 - Placing wood chip mulch for planting areas
- 216+00 to 283+00 - Install chain link fence
- 216+00 to 283+00 - Excavation with a vactor truck for bollards installations
- 244+00 to 283+00 - Place 5/8" ledge rock for shoulders
- 244+00 to 283+00 - Compact 5/8" ledge rock for shoulders
- 216+00 to 283+00 - Install fixed bollards
- 216+00 to 283+00 - Install removable bollards
- 216+00 to 283+00 - Install trail signage
- Driveway 2, 3, 4, 7 and 8 - Driveway preparation for asphalt (Pending schedule)



Wood chip mulch installation throughout the project

Construction Notes:

Intersection ahead safety signs are placed on either side of each driveway or street crossing to warn trail users of an upcoming intersection. These sign locations are consistently located throughout each segment of the East Lake Sammamish Trail and provide additional safety for trail users.

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov

Project Website:

<http://www.kingcounty.gov/eastlakesammamishtrail>

**We appreciate your support as we continue developing
The East Lake Sammamish Corridor!**