

East Lake Sammamish Master Plan Trail
South Sammamish Segment A
Weekly Construction Update
Schedule of Construction Activities

Week beginning December 11th, 2017

Week of 12/11:

- Continue plant installation in landscape locations
- Continue planting trees in the mitigation sites
- Continue placement of topsoil throughout the project
- Continue placement of wood chip mulch throughout the project
- Continue Shore Lane wall construction
- Continue working on action item list
- Continue grading earthwork for plaza
- Begin concrete work at the plaza (Pending Weather)
- Pour concrete sidewalk at 33rd (Pending Weather)
- Removal of silt fence and wire-backed safety fencing



Concrete installation for plaza foundations



Sidewalk installation at 33rd

Week of 12/18:

- Continue plant installation in landscape locations
- Continue planting trees in the mitigation sites
- Continue placement of topsoil throughout the project
- Continue placement of wood chip mulch throughout the project
- Continue Shore Lane wall construction
- Continue working on action item list
- Continue grading earthwork for plaza
- Begin installation of pavers at the plaza
- Removal of silt fence and wire-backed safety fencing

Over 9,000 plants have already been delivered to the project site!

Week of 12/25:

- No work anticipated during the holiday week



Continued landscaping preparation and chainlink fence installation above the Shorelane wall.

Construction Notes:

A beautiful feature at the 33rd plaza will be a trellis supported by a cobble-stone concrete footing and plinth. Intertwined within the trellis will be a flowering wisteria plant with bright purple flowers that will be a beautiful sight for trail users for years to come.

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov

Project Website:

<http://www.kingcounty.gov/eastlakesammamishtrail>
