

# Q1 2021 Baseline Report

Agency: Wastewater Treatment, Fund:All, Year: 2021, Qtr: 1st Quarter, Cost Status: All, Schedule Status: All, Scope Status: All, Project: All

Project Number	Project Name	Scope Status	Schedule Status	Current Substantial Completion Date	Baseline Duration	Current Duration	Variance at Completion (VAC)	% VAC	Cost Status	Baseline Budget at Completion (BAC)	Current Estimate At Completion (EAC)	Cost Variance At Completion (CVAC)	% CVAC	Report Date
<b>3611 WATER QUALITY CONST-UNRES - Wastewater Treatment</b>														
1038122	WTC SUNSET HEATH PS FM UPGRADE	●	◆	6/30/2021	1,813	2,269	456	25 %	◆	\$69,754,491	\$81,050,354	\$11,295,863	16 %	Q1 2021
1114382	WTC NORTH CREEK INTERCEPTOR	●	◆	3/10/2019	1,604	2,428	824	51 %	◆	\$56,590,659	\$90,519,440	\$33,928,781	59 %	Q1 2021
1116797	WTC JAM/ARC BLDG REPLACEMENT	●	●	5/10/2024	1,663	1,663	0	0 %	●	\$71,290,311	\$71,290,088	(\$223)	0 %	Q1 2021
1116800	WTC N MERCER ENATAI INT PAR	●	◆	12/5/2024	2,121	2,732	611	28 %	◆	\$116,035,624	\$150,655,934	\$34,620,310	29 %	Q1 2021
1116801	WTC LK HILLS&NW LK SAM INTCP	▲	◆	1/30/2026	1,995	3,062	1,067	53 %	●	\$119,342,432	\$119,342,430	(\$2)	0 %	Q1 2021
1117748	WTC WP INTERMEDIATE, EPS VFD & DEWATERING ENERGY	●	◆	9/25/2020	1,142	2,964	1,822	159 %	●	\$33,541,919	\$22,949,348	(\$10,592,572)	-31 %	Q1 2021
1120861	WTC MOBILE OC UNIT REPLACEMENT	▲	◆	5/16/2022	696	2,008	1,312	188 %	●	\$3,171,445	\$2,202,291	(\$969,154)	-30 %	Q1 2021
1121402	WTC GEORGETOWN WET WEATHER TREATMENT STATION	●	▲	4/4/2022	2,141	2,176	35	1 %	●	\$260,713,113	\$241,096,021	(\$19,617,092)	-7 %	Q1 2021
1123517	WTC E FLEET MAINT FAC REPLCMNT	●	◆	9/1/2022	750	2,151	1,401	186 %	◆	\$9,999,584	\$24,782,164	\$14,782,580	147 %	Q1 2021
1123624	WTC COAL CRK SIPHON TRUNK PARA	●	▲	3/31/2027	2,432	2,738	306	12 %	●	\$132,310,569	\$132,310,567	(\$2)	0 %	Q1 2021
1123626	WTC SP BIOGAS HEAT SYS IMPROVE	▲	◆	6/5/2023	1,410	2,246	836	59 %	●	\$59,897,304	\$35,864,318	(\$24,032,986)	-40 %	Q1 2021
1123627	WTC WP 2ND MIX LIQ BLOWER REPL	●	◆	6/10/2021	640	765	125	19 %	●	\$3,994,447	\$3,473,534	(\$520,913)	-13 %	Q1 2021
1127489	WP PRIMARY SED ROOF STRUCTURE	▲	◆	8/30/2024	1,387	2,060	673	48 %	◆	\$37,658,373	\$45,821,835	\$8,163,463	21 %	Q1 2021
1128354	WTC INTERBAY FORCE MAIN & ODOR CONTROL	●	●	12/18/2024	1,414	1,414	0	0 %	◆	\$5,386,868	\$64,201,203	\$58,814,335	1,091 %	Q1 2021
1129526	WTC WP LSG PIPING REPLACEMENT	●	●	10/13/2026	2,634	2,555	-79	-3 %	●	\$24,920,340	\$24,913,640	(\$6,701)	0 %	Q1 2021
1129532	WTC BW OPTIMIZE AERATION BASIN	●	●	4/18/2023	927	924	-3	0 %	●	\$21,193,113	\$21,193,112	(\$1)	0 %	Q1 2021
1130458	WTC SP AER BASIN SAFETY ACCESS	●	◆	9/21/2021	753	1,100	347	46 %	●	\$1,710,992	\$1,402,123	(\$308,870)	-18 %	Q1 2021
1130459	WTC LK UNION TUNNEL GATE MODS	●	◆	9/24/2020	564	934	370	65 %	▲	\$1,039,791	\$1,108,821	\$69,030	6 %	Q1 2021
1134063	WTC WP POWER MON UPGD	●	●	8/22/2024	1,269	1,269	0	0 %	●	\$17,100,235	\$17,100,235	\$0	0 %	Q1 2021
1134068	WTC ALKI PERM GENERATOR	●	●	1/3/2023	931	931	0	0 %	●	\$14,812,683	\$14,154,004	(\$658,680)	-4 %	Q1 2021
1134071	WTC OVATION CONT SYS UPGD	●	●	12/31/2021	975	975	0	0 %	▲	\$15,547,968	\$16,822,762	\$1,274,794	8 %	Q1 2021
1134166	Conveyance Station Operational Improvements	●	◆	10/20/2020	168	371	203	120 %	●	\$1,357,025	\$1,104,751	(\$252,275)	-18 %	Q1 2021

# Q1 2021 Baseline Report

Agency: Wastewater Treatment, Fund:All, Year: 2021, Qtr: 1st Quarter, Cost Status: All, Schedule Status: All, Scope Status: All, Project: All

Project Number	Project Name	Scope Status	Schedule Status	Current Substantial Completion Date	Baseline Duration	Current Duration	Variance at Completion (VAC)	% VAC	Cost Status	Baseline Budget at Completion (BAC)	Current Estimate At Completion (EAC)	Cost Variance At Completion (CVAC)	% CVAC	Report Date
<b>3611 WATER QUALITY CONST-UNRES - Wastewater Treatment</b>														
1134301	WTC PIMS REPLACEMENT	●	◆	9/30/2021	371	821	450	121 %	●	\$1,844,892	\$1,844,891	(\$1)	0 %	Q1 2021
1136471	WTC DECOMISSION SP FUEL CELPP	●	◆	12/20/2021	352	671	319	90 %	◆	\$1,323,892	\$1,655,632	\$331,740	25 %	Q1 2021
1136747	WTC PS LEVEL CONTROL IMPROVE	●	◆	10/28/2020	269	449	180	66 %	▲	\$1,590,170	\$1,673,010	\$82,840	5 %	Q1 2021
1137181	WTC RCH B PS MCC & SWITCH REPL	●	◆	9/26/2022	769	902	133	17 %	●	\$6,492,547	\$6,215,961	(\$276,586)	-4 %	Q1 2021
1137329	WTC CARKEEK CSO DECHOLR MOD	●	▲	2/2/2023	745	849	104	13 %	◆	\$1,953,306	\$2,577,390	\$624,083	31 %	Q1 2021
1137751	SP Essential Services Standby Generator Replacement	●	▲	6/22/2022	616	645	29	4 %	●	\$2,211,228	\$2,211,228	\$0	0 %	Q1 2021
1138496	Denny Way Regulator Erosion Control	●	●	5/31/2022	456	456	0	0 %	●	\$1,106,000	\$1,106,000	\$0	0 %	Q1 2021
1138543	WTC SYS-WIDE ARCH FLASH ASSMT	●	●	9/30/2023	1,256	705	-551	-43 %	▲	\$2,490,193	\$2,545,084	\$54,891	2 %	Q1 2021
1139037	WTC LAKELAND HILLS INSTALL GEN	▲	◆	2/10/2023	859	1,225	366	42 %	▲	\$5,386,868	\$5,463,003	\$76,135	1 %	Q1 2021
1139038	WTC MEDINA PS MCC & GEN REPL	●	●	9/26/2022	727	727	0	0 %	●	\$6,099,315	\$6,099,312	(\$3)	0 %	Q1 2021
1139041	WTC BW STORAGE TANK SPRAY SYST	●	◆	11/5/2021	470	689	219	46 %	●	\$3,114,882	\$2,796,482	(\$318,400)	-10 %	Q1 2021
1139044	WTC SP BIOSOLIDS COMPOST PILOT	●	◆	7/29/2022	657	955	298	45 %	●	\$3,325,570	\$3,325,570	\$0	0 %	Q1 2021
1139045	WTC SP ODOR CONTROL MODS P,S&D	●	◆	9/22/2021	639	736	97	15 %	●	\$2,655,637	\$2,358,177	(\$297,460)	-11 %	Q1 2021
1139969	Environmental Lab Roof Replacement	●	▲	11/22/2021	310	356	46	14 %	●	\$1,750,729	\$1,710,800	(\$39,929)	-2 %	Q1 2021