

KCIA Roundtable Advisory Committee Meeting (May)

Engineering Section – Summer Construction

Lead	Responsible For	Time Frame	Estimated Spend (\$)	What Is Happening
Shumit	Fences and Gates (Rosso fence line)	July – September	350,000	Rosso fence line: KCIA will be working with AECOM to come up with design alternatives and re-engage with the community.
Shumit	Large Aircraft Parking Phase 1	May – September	1,200,000	Building Demolition complete. Pavement work to resume in May and will go on until end of August. Phase 2 portion of the work has been paused after the loss of FAA funding and Return on Investment (ROI) analysis.
Eric	Runway 14R/32L Pavement Assessment	June – July	1,200,000	AS part of the Runway 14L/32R rehabilitation project, the consultant will complete a pavement assessment of Runway 14R/32L this summer.
Peter	Airfield Electrical	October – December	2,312,000	Installation of in-pavement runway guard lights at the B1, B5, and B10 intersections. Installation of an Airfield Lighting Control Monitoring System at the ATCT and regulator vault.
Mohamed	Pavement Rehabilitation	August – October	300,000	Replacing Portland Cement Concrete (PCC) pavement panels in Taxiway A (between A5 and A8).
Eric	Terminal Space Reconfiguration	February – July	1,032,000	This project involves the reconfiguration of the Main Terminal: layout, doorways, and windows.
Eric	FAA Flight Service Station building Repairs & Upgrade	January – November	1,709,000	Continue site work and coordination for ADA upgrades, interior repairs, and Solar array work orders.
Eric / Jorge	ARFF Foyer and Mezzanine	May – July	225,000	ARFF Building Enhancements which includes creating an overhead storage, HVAC enhancements, boot wash and plumbing repair.
Jorge	Kenmore Hangar Demolition	April – June	112,000	Demolition of the former Kenmore Maintenance Site located at 8185 PRS.
Peter	Stormwater Pipe Repair Phase 3	October – December	5,580,000	Repair existing stormwater pipes identified in the 2018 stormwater condition assessment.
Peter / MX Team	Stormwater Facility Cleaning-Vaults, OWS	June – July	440,000	Cleaning of stormwater facilities (oil water separators, vaults, and treatment systems) including removing sediment from facilities and disposing sediments offsite.
Peter / MX Team	Stormwater line, CB HM Cleaning - Central Area	July – September	180,000	Conduct video inspections (CCTV) and cleaning of stormwater lines, catch basins, and manholes.
Jorge	Pavement Markings	July – August	139,000	Repainting the Main Runway Pavement Markings.
Hamed / Shumit	UPS Gates – Phase 2	March – November	150,000	UPS Contractor will be working both on the landside and airside. On the airside, they will be constructing “gates” 8 and 9 that will revert to KCIA in 2024.