



STATUS HIGHLIGHTS – South Sammamish B

Design:

- January 2019 - Completed 90% design

Permitting:

- January 2019 - Received Shoreline Substantial Development (SSDP) Permit - South Sammamish B and Inglewood Hill Parking Lot – Phase 1
- November 2019 - Received Clearing & Grading Permit - South Sammamish B and Inglewood Hill Parking Lot – Phase 1
- December 2019 - Submitted U.S. Army Corps of Engineers Section 404 Permit, Waiting Approval

Budget:

- August 2019 - Parks 2020 – 2025 Parks, Recreation, Trail and Open Space Levy is approved

Construction: October 2019 - Completed Zackuse Creek fish culverts

UPCOMING ACTIVITIES– South Sammamish B

Design:


- Continue toward 100% construction documents
- Complete fish culvert designs

Schedule:

- May 31, 2020 – Deadline for homeowners to return encroachment removal option and utility questionnaire to King County Parks
- September 30, 2020 – Deadline for property owners to complete encroachment removal
- December 2020 – Advertise construction contract
- Spring 2021 – Close trail and begin construction

Pre-Construction Activities:

- February 2020 – Completed survey and installation of Parks boundary identification markers
- June 2020- Complete final survey updates for design
- May – Sept.2020 – Relocate existing utilities as needed



Enjoy the natural environment along the ELST trail corridor.



To maintain safety please follow the trail rules as posted along the corridor.

King County has re-opened our parks and trails with some restrictions. Please continue to practice physical distancing by staying 6 feet away from others.

Visit kingcounty.gov/covid for the latest updates for our Parks facilities and trails, and to learn more about the virus and how to slow its spread. Keep updated on the latest developments on the Public Health – Seattle & King County blog at publichealthinsider.com.



Project Milestone Schedule

Completed Final EIS for ELST	June 2008
Completed Redmond Segment	December 2011
Completed Issaquah Segment	June 2013
Completed North Sammamish Segment	July 2015
Completed South Sammamish A Segment	December 2018
Completed Zackuse Creek Fish Culverts	October 2019
Completed ELST South Sammamish B - 90% design.	January 2019
Received South Sammamish B Shoreline Substantial Development Permit	January 2019
Received South Sammamish B clearing and grading permit.	November 2019
Received Inglewood Hill Phase 1 Shoreline Substantial Development Permit	January 2019
Received Inglewood Hill Phase 1 clearing and grading permit.	November 2019
Advertise South Sammamish B contract	December 2020
Close South Sammamish B Segment and Begin Construction	Spring 2021
Complete Construction	Spring 2024
Construct SE 33 rd Parking Lot and Restroom	TBD
Construct Inglewood Hill Parking Lot and Restroom	TBD

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov

Project Website:

<http://www.kingcounty.gov/eastlakesammamishtrail>

**We appreciate your support as we continue developing
The East Lake Sammamish Corridor!**