



## STATUS HIGHLIGHTS

### Design:

- August 2021 - South Sammamish B Phase 2 - Complete 100% Design Documents

### South Sammamish B Segment Permitting:

- May 2021 – Phase 1 Soldier Pile Walls Building Permit approved
- Nov. 2020 – USACE Section 404 Permit approved
- Nov. 2020 – WA Ecology Certification 401 approved
- Dec. 2020 – WA Fish & Wildlife Dept. Hydraulic Project approved
- Nov. 2019 – Clearing and Grading Permit approved
- Jan. 2019 – Shoreline Substantial Development Permit approved

### Budget:

- Project Funding. Voters approved the 2020–2025 Parks, Recreation, Trail & Open Space Levy

### Schedule:

- Phase 1 – SE 33rd Street to Mint Grove neighborhood (Driveway 9) (1.75-miles, STA 283+70 to STA 370+70)
  - June 2021 – Close trail for pre-construction activities.
  - July 2021 – Trail construction begins.
- Phase 2 – Driveway 9 to Inglewood Hill Road (1.85-miles, STA 370+70 to STA 472+81)
  - September 2021 – Advertise Construction Contract
  - January 2022 – Close trail and begin construction

### Pre-Construction Activities:

- Sep. 2020 – May 2021- Relocate existing utilities prior to construction
- Nov. 2020 – May 2021- Remove major encroachments inside the trail construction boundaries



*Removing encroaching structures inside the trail construction boundaries, in preparation for trail construction.*



*Preconstruction activities also include relocating utilities to make room for a wider trail.*

Safety of all trail users is a high priority for King County Parks. Please follow the recommendations for Covid 19 and remember to wear a mask and practice social distancing whenever possible.

Visit [kingcounty.gov/covid](https://kingcounty.gov/covid) for the latest updates for our Parks facilities and trails, and to learn more about the virus and how to slow its spread. Keep updated on the latest developments on the Public Health – Seattle & King County blog at [publichealthinsider.com](https://publichealthinsider.com).



### Project Milestones

Final ELST EIS Completed	June 2008
Redmond Segment Completed	December 2011
Issaquah Segment Completed	June 2013
North Sammamish Segment Completed	July 2015
South Sammamish A Segment Completed	December 2018
Zackuse Creek Fish Culverts Completed	October 2019
South Sammamish B Phase 1 - Begin trail construction	July 2021
South Sammamish B Phase 2 - Advertise contract	September 2021
South Sammamish B Phase 2 - Begin trail construction	January 2022
South Sammamish B Phase 1 - Construction complete	Winter 2022
South Sammamish B Phase 2 - Construction complete	Spring 2024
SE 33rd Parking Lot and Restroom Design	TBD
Inglewood Hill Parking Lot and Restroom Design	TBD

---

### Project Contacts

Hotline: 1-888-668-4886

Email: [ELST@kingcounty.gov](mailto:ELST@kingcounty.gov)

### Project Website:

<http://www.KingCounty.gov/EastLakeSammamishTrail>

---