

STATUS HIGHLIGHTS

Design:

- January 2019 - Completed 90% design

Permitting:

- January 2019 - Received Shoreline Substantial Development (SSDP) Permit - South Sammamish B and Inglewood Hill Parking Lot – Phase I
- November 2019 - Received Clearing & Grading Permit - South Sammamish B and Inglewood Hill Parking Lot – Phase I
- December 2019 - Submitted U.S. Army Corps of Engineers Section 404 Permit, Waiting Approval

Budget:

- August 2019 - Parks 2020 – 2025 Parks, Recreation, Trail and Open Space Levy is approved

UPCOMING ACTIVITIES

Design:

- Continue to 100% construction documents
- Complete design for George Davis and Pine Lake fish culverts

Schedule:

- March 30, 2020 – Deadline for homeowners to provide encroachment removal option to King County
- September 30, 2020 – Deadline to complete encroachment removal
- December 2020 – Advertise construction contract
- Spring 2021 – Begin trail construction

Pre-Construction Activities:

- February / March - Survey trail corridor boundary and install boundary identification markers
- June - Complete final survey updates
- May – September – Locate utilities



Boundary Markers



Boundary Survey

The ELST Project Team would like to thank everyone who has sent back encroachment documents and provided utility information.



Project Milestone Schedule

Completed Final EIS for ELST	June 2008
Completed Redmond Segment	December 2011
Completed Issaquah Segment	June 2013
Completed North Sammamish Segment	July 2015
Completed South Sammamish A Segment	December 2018
Completed Zackuse Creek Fish Culverts	October 2019
Completed ELST South Sammamish B - 90% design.	January 2019
Received South Sammamish B Shoreline Substantial Development Permit	January 2019
Received South Sammamish B clearing and grading permit.	November 2019
Received Inglewood Hill Phase 1 Shoreline Substantial Development Permit	January 2019
Received Inglewood Hill Phase 1 clearing and grading permit.	November 2019
Advertise South Sammamish B contract	December 2020
Begin South Sammamish B Construction	Spring 2021
Complete Construction	Spring 2024
Construct SE 33 rd Parking Lot and Restroom	TBD
Construct Inglewood Hill Parking Lot and Restroom	TBD

Project Contacts

Hotline: 1-888-668-4886

Email: ELST@kingcounty.gov

Project Website:

<http://www.kingcounty.gov/eastlakesammamishtrail>

**We appreciate your support as we continue developing
The East Lake Sammamish Corridor!**