

North Beach CSO Control Project



King County

Department of
Natural Resources and Parks
Wastewater Treatment
Division

Weekly Construction Update – July 9, 2015

Crews are making preparations for the initial paving of the north end of the site (shown in orange on the map on reverse side). They will install final utility connections and level out this area of the site this week. Work will continue to connect wastewater infrastructure elements on-site, including the new combined sewer overflow (CSO) tank to the North Beach Pump Station, and to install new manholes.

Crews will be working this Saturday, July 11. Thanks for your continued patience and understanding with all of the activity on site.

Construction progress and updates

- *Sitework:* Crews will install a new water line in coordination with Seattle Public Utilities this week. Crews will also work on levelling out the north end of the construction site to prepare for street paving activities late next week.
- *CSO Tank:* Crews will connect drain vault piping and other tipping bucket plumbing. The tipping bucket will rinse out the CSO tank after wastewater has been stored in the tank following a heavy rain event.
- *Mechanical/electrical building:* Crews continue working on the building interior, including electrical equipment.

What to expect from upcoming paving activities

- Crews will pave the north end of the site first, late next week. The entire intersection will be paved in early August. The intersection is expected to be open on August 10.
- Several asphalt trucks will be on-site.
- An asphalt machine will lay the asphalt and a steam roller will compact the asphalt in place.
- A faint odor may be present as asphalt is installed.

Continued on reverse.



Sitework to connect wastewater infrastructure and installation of new manholes.



Crews level out the site to prepare for paving.

ALTERNATIVE FORMATS AVAILABLE

206-477-5371 / 711 (TTY RELAY)

North Beach CSO Control Project



King County

Department of
Natural Resources and Parks
Wastewater Treatment
Division



Questions? Comments? Concerns?

24/7 Construction Hotline: 206-296-7372

Leave a message, and a project team member will return your call.

Project Contact: Monica Van der Vieren, monica.vandervieren@kingcounty.gov

Project Website: www.kingcounty.gov/environment/wtd/Construction/Seattle/NBeachCSOStorage

ALTERNATIVE FORMATS AVAILABLE

206-477-5371 / 711 (TTY RELAY)