September 13, 2018

Construction Update: Progress update; road closures continuing

Over the last few weeks, crews have been working along SE 164th Place to excavate two large pits in preparation for the first round of jack-and-bore pipe installation next week. As a reminder, jack-and-bore involves digging two pits and installing pipe between them without disturbing the surface. Crews have also been busy upgrading both the Sunset and Heathfield pump stations. Next week, you may notice crews installing the new green roof at the Sunset Pump Station. The green roof will help improve stormwater management by reducing runoff and improving water quality.

Please reference the map below for ongoing road and single-lane closures. Visit the <u>project website</u> for more information about road closures and what to expect.



A reminder of what to expect:

- Two full 24-hour road closures of 164th PI SE near SE 35th St and 163rd Ave SE. Flaggers and signage will assist drivers in detouring around the closure. Access to homes and driveways will be maintained and prioritized for the duration of the closures.
- Single-lane closures on SE 35th PI during work hours (weekdays 6:30 a.m. to 7 p.m.). Both lanes will be open to traffic outside of work hours.
- Intermittent single-lane closures on W Lake Sammamish Pkwy between 9 a.m. to 3 p.m. on weekdays. Both lanes will be open to traffic outside of work hours.
- Intermittent single-lane closures on 163rd Ave SE between 7 a.m. and 7 p.m. on weekdays. Both lanes will be open to traffic outside of work hours.

The schedule and duration for construction is tentative and is subject to change as work progresses. We will continue to provide email notices with updates on timing of specific construction activities.

Alternative Formats Available 206-477-5371 TTY Relay: 711

- Increased noise and activity at the Heathfield Pump Station: Crews are preparing for jack-and-bore pipe installation by preparing to excavate pits near the pump station.
- **Increased noise and vibrations:** Neighbors can expect noise and vibrations from excavation for pit creation, shoring, boring machines, vacuum trucks, pipe installation, and generators.
- **Parking impacts:** Select street parking will be removed during this phase of work. Please adhere to the no parking signs posted by the contractor.
- Access maintained for services: Access will be maintained for emergency services, waste pickup, and mail delivery. Crews may need to temporarily move mailboxes approximately 100 feet from their original location. Residents should not have issues receiving mail during periods of temporary mailbox relocation.

For more information

- Visit www.kingcounty.gov/sunsetheathfield
- Call the project hotline at 206-296-7800
- Email Caryn Sengupta at caryn.sengupta@kingcounty.gov